

PROPOSED PROJECT SCHEDULE

Veterans Administration, Greater Los Angeles - Brentwood Dog Park Environmental Assessment

| Activity Name | Sub-Task | Location | Resources | Start Date | Finish Date | Nov | Dec | Jan | Feb | Mar | Apr |
|------------------------------|---|-----------------|-----------|------------|-------------|-----|-----|-----|-----|-----|-----|
| | | | | | | Nov | Dec | Jan | Feb | Mar | Apr |
| Obtain Documents for Review | | n/a | | 9/11/06 | 10/31/06 | | | | | | |
| Project Planning | Schedule Planning for Phase I Walkover Survey | Office | MN/JM | 10/20/06 | 10/31/06 | > | | | | | |
| Project Planning | MARSSIMS Initial Workplan Preparation | Office | MN | 10/20/06 | 11/2/06 | > | | | | | |
| Initial Field Assessment | Radiation Investigation/Assessment-Control Park | Field | Team | 11/28/06 | 11/29/06 | | ◇ | | | | |
| Initial Field Assessment | Radiation Investigation/Assessment-Dog Park | Field | Team | 11/30/06 | 12/11/06 | | ◇ | | | | |
| Initial Field Assessment | Radiation Assessment-Arroyo next to Dog Park | Field | Team | 12/4/06 | 12/7/06 | | ◇ | | | | |
| Initial Field Assessment | Radiation Assessment-Arroyo next to VA | Field | Team | 12/8/06 | 12/15/06 | | ◇ | | | | |
| Reporting | Data Evaluation - Reporting | Office | MN/JG | 12/18/06 | 12/29/06 | | ◇ | | | | |
| Reporting | Tables/Graphs/Drawings | Office | MN/JG | 1/3/07 | 1/12/07 | | | ◇ | | | |
| QC | Field Quality Review | Office | JM/MM | 12/19/06 | 1/12/07 | | ◇ | ◇ | | | |
| Deliverable Phase I | Deliver Final Report-DRAFT for Committee Review | Client HQ | MN | 1/15/07 | 1/16/07 | | | ◇ | | | |
| Deliverable Phase I | Final Report for Phase I Walkover Survey | Client HQ | MN | 1/19/07 | 1/26/07 | | | ◇ | | | |
| Public Meeting on Phase I | Public Meeting | Client HQ | MN | 1/30/07 | 1/30/07 | | | | ◇ | | |
| Project Planning | Phase II Subsurface Investigation | Office | MN/JG/JE | 12/19/06 | 1/19/07 | | ◇ | ◇ | | | |
| Project Planning | Hydrology Review | Geo Office | MN/JE/MM | 1/15/07 | 2/16/07 | | | ◇ | ◇ | | |
| Project Planning | Subsurface Drilling Plan | Office | MN/JE/MM | 1/15/07 | 2/16/07 | | | ◇ | ◇ | | |
| Project Planning | Health & Safety and Radiation Safety Plan | Quant Office | JG/MN/MM | 1/15/07 | 2/16/07 | | | ◇ | ◇ | | |
| Project Planning | Public Meeting on Subsurface Work | Client HQ | MN/JE/MM | 2/27/07 | 2/27/07 | | | | | ◇ | |
| Phase II Field Assessment | Secure all equipment and resources for Phase II | Office/Field | MN/JE/MM | 2/16/07 | 3/9/07 | | | | ◇ | ◇ | |
| Phase II Field Assessment | Pre-Con Meeting Phase II | Client HQ/Field | MN/JE/MM | 3/12/07 | 3/12/07 | | | | | | ◇ |
| Phase II Field Assessment | Subsurface - Arroyo next to VA | Field | MN/Team | 3/13/07 | 3/23/07 | | | | | | ◇ |
| Phase II Field Assessment | Submit Samples to Lab | Field | MN/Team | 3/13/07 | 3/23/07 | | | | | | ◇ |
| Phase II Field Assessment | Subsurface Follow-up/verification | Field | MN/Team | 3/26/07 | 4/13/07 | | | | | | ◇ |
| Phase II Field Assessment | Data Review and Field QC | Field/Office | MN/MM/JE | 3/26/07 | 4/20/07 | | | | | | ◇ |
| Deliverable Phase II | Final Report - DRAFT for Committee Review | Client HQ | MN | 4/13/07 | 5/11/07 | | | | | | ◇ |
| Deliverable Phase II | Final Report - Entire Project | | | 5/21/07 | 6/1/07 | | | | | | ◇ |
| Public Meeting on Phase I-II | Public Meeting | Client HQ | MN/JG/JE | 6/5/07 | 6/5/07 | | | | | | ◇ |
| | | | | | | Nov | Dec | Jan | Feb | Mar | Apr |

